SEMA Construction, Inc.

Project Name: Chevy Chase Reservoir Project

Job Number: 110801

Week Ending: July 4, 2009

COMP	TYPE	CREW	ACTIVITY DESCRIPTION		LAST WEEK Su 6/7	M 6/8	T 6/9	W 6/10	TH 6/11	F 6/12	Sat 6/13	1ST WEEK Su 6/14	M 6/15	T 6/16	W 6/17	TH 6/18	F 6/19	Sat 6/20	Su 6/21	2ND WEEK M 6/22	T 6/23	W 6/24	TH 6/25	F 6/26	Sat 6/27	3RD WEEK Su 6/28	M 6/29	T 6/30	W 7/1	TH 7/2	F 7/3	4TH WEEK S 7/4	Su 7/5	ACTIVITY DESCRIPTION	NOTES
			SEMA Structures Work																														**SEMA Structures Work**	
			Reservoir A																														
SEMA		Jerry	Clean Reservoir A	PLAN		-->																											
				ACTUAL		-->																											
SEMA		Jerry	Grind/Patch Reservoir A to Line 12	PLAN																													
				ACTUAL																													
SEMA		Jerry	Washdown/Clean Reservoir A	PLAN			W	-->	-->	-->			-->	-->	-->																		
				ACTUAL																													
SEMA		Jerry	Disinfect Reservoir A	PLAN												D																	
				ACTUAL																													
SEMA		Jerry	Fill/ Test/Reservoir A	PLAN													F	-->	-->	-->	-->	-->	-->	H	H	T	T	T	T	T				
				ACTUAL																													
SEMA		Chris	Lay 24" Inlet/Outlet to Tie-In Point	PLAN		-->	-->	-->	FI	C	FL		BACT	BACT		TI																	
				ACTUAL		-->	-->	-->	FI	C	FL		BACT																					
SEMA		Chris	Joint Seal Roof Joints Reservoir A	PLAN																													
				ACTUAL																													
SEMA		Chris	Waterproof Roof Deck Reservoir A	PLAN											-->	-->	-->																
				ACTUAL																													
SEMA		Chris	Waterproof Walls Reservoir A	PLAN																									W	HOL	HOL		
				ACTUAL																													
SEMA		Chris	Backfill Reservoir A	PLAN																										HOL	HOL		
				ACTUAL																													
SEMA		Jerry	Install Deck Hatches Reservoir A	PLAN									F	-->	P	S																	
				ACTUAL									F																				
			Reservoir B																													**SEMA Structures Work**	
SEMA		Jerry	F/P/S Reservoir SOG Group No. 1	PLAN		-->	P																										
				ACTUAL		-->	P																										
SEMA		Jerry	F/P/S Reservoir SOG Group No. 2	PLAN			F	-->	-->	-->	-->		-->	P																			
				ACTUAL			F	-->	-->	-->	-->		-->	P																			
SEMA		Jerry	F/P/S Wall Pour Group # 14	PLAN																													
				ACTUAL																													
SEMA		Jerry	F/P/S Wall Pour Group # 15	PLAN											F	-->	-->	-->		P	S												
				ACTUAL																													
SEMA		Jerry	F/P/S Wall Pour Group # 16	PLAN												F	-->			-->	-->	-->	-->	-->				P	-->	-->	P			
				ACTUAL																													
SEMA		Jerry	F/P/S Column Forms Group no. 27	PLAN										F	P	S																	
				ACTUAL										F																			
SEMA		Jerry	F/P/S Column Forms Group no. 28	PLAN												F/P	S																
				ACTUAL																													
SEMA		Jerry	F/P/S Column Forms Group no. 29	PLAN																F	P	S											
				ACTUAL																													
SEMA		Jerry	F/P/S Column Forms Group no. 30	PLAN																		F/P	S										
				ACTUAL																													
SEMA		Jerry	F/P/S Column Forms Group no. 31	PLAN																			F/P	S									
				ACTUAL																													
SEMA		Jerry	F/P/S Roof Deck Group #9	PLAN													S																
				ACTUAL																													
SEMA		Jerry	F/P/S Roof Deck Group #10	PLAN		-->	P										S																
				ACTUAL		-->	P																										
SEMA		Jerry	Erect Shoring Group 11 and 12	PLAN		-->	-->	-->																									
				ACTUAL		-->	-->	-->																									
SEMA		Jerry	Rebar Group 11 and 12	PLAN		1&2	3	4																									
				ACTUAL		1&2	3	4																									
SEMA		Jerry	F/P/S Roof Deck Group #11	PLAN		-->	-->	-->	P																		S	-->	-->	-->	HOL	HOL		
				ACTUAL		-->	-->	-->	P																									
SEMA		Jerry	F/P/S Roof Deck Group #12	PLAN		F	-->	-->	-->	-->			-->	-->	-->	P												S	-->	-->	-->	HOL	HOL		
				ACTUAL		F	-->	-->	-->	-->			-->	-->	-->	P																	
SEMA		Jerry	Erect Shoring Group 13 and 14	PLAN																	F	-->	-->	-->				-->	-->	-->	-->	HOL	HOL		
				ACTUAL																													
PCS		Adam	Rebar Group 13 and 14	PLAN																									D	1	2	HOL	HOL		
				ACTUAL																													
PCS		Adam	F/P/S Stairs Reservoir B	PLAN													F			-->	-->	-->	P								HOL	HOL		
				ACTUAL																													
			Pump Station																													**SEMA Structures Work**	
SC	Elec	Chris	Install Conduit in Pump Station	PLAN									-->	-->	-->	-->	-->			-->	-->	-->	-->	-->				-->	-->	-->	-->	HOL	HOL		
				ACTUAL																													
SEMA		Chris	Install Pump Station Piping and Valves (Discharge Line, Washdown,	PLAN					I	-->			-->	-->	-->	-->	-->			-->	-->	-->	-->	-->				-->	-->	-->	-->	HOL	HOL		
				ACTUAL						-->																								
SEMA		Jerry	Normal Weight Concrete (Pump Station Roof)	PLAN											F	P	S																
				ACTUAL																													
			Subcontractors																													**Subcontractors**	
GWP	City		Sloar Bee Installation	PLAN																													
				ACTUAL																													